EXTENSION OF TIME PROPOSAL

1	Name of work	providing CC road at Rajmahali theatre Jarrounding & behind Anganadi Kendra Kodigehalli village in W-08 Kodigehalli Sub-division
2	Amount of Work Portion	1840326.84
3	Estimated Cost	19 lakhs
4	Name of contractor	N.M. Shivakumar
5	Agreement No.	277/14-15
6	No. and date under which work order issued	W.O 277/14-15 dt 03.02.15
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	04.04.2015
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	80 days
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

To Engineer

Chief Engineer
Yelahanka Zone-Bangalore-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92